



St. Francis Xavier Catholic Church

7319 Route M
Jefferson City, MO 65101
Phone: 573-395-4401 Fax: 573-395-4302
www.sfxtaos.com

August 11, 2024

Dear Parishioners,

The information below provides updates on the capital campaign funding and projects.

Campaign Funding

As of August 1, 2024:

Total pledges:	\$2,044,443.39
Total income to date:	\$893,813.21
Total expenses to date:	<u>\$226,201.69</u>
Balance in campaign:	\$667,611.52

A huge thank you to everyone for your pledges and contributions. It's never too late to give, so if you would like to pledge, please contact the parish office to complete a pledge card.

Campus Facility Improvements and Maintenance

Church: (Ongoing & Completed)

- Asbestos abatement is complete.
- Pews are in the process of being refinished.
- The new hardwood has been delivered to acclimate to the church and will be laid during August.
- The church roof is underway with completion expected around mid September.

Reker Hall: (All work is expected to be completed by September 1)

- New walls, including insulation, are complete with drywall. Painting is expected to begin soon.
- Closets have been constructed to house all cleaning supplies and extra tables and chairs.
- The new bathroom is constructed and ready for completion.
- The sacristy, to include a sacrarium, is under construction.
- It is hoped that, when completed, weekday masses (including school students divided), Tuesday evening mass and baptisms after the 10am mass will be in Reker Hall.

School: (Completed)

- Asbestos removal from 3 rooms at the main entrance is complete.
- New flooring in these 3 rooms is also complete.
- The Quad - Replacement of the school's flat roof is complete.
HVAC work in the hallway and classrooms is complete.
(The Quad is the hallway used now for entrance to the gym/church.)

Multipurpose Building

- The footings and groundwork are complete and the floor is poured. Framing of the building has started.

What's next:

- Plaster repair work and painting in the church is expected to start around the beginning of September and last approximately two months.
- Ongoing construction of the multipurpose building.
- Work on the bell system, pipe organ and sound system is ongoing.

God Bless,


Rev. Kelechi Uzuegbu
Pastor